HISTORIC RESTORATION

Final Report for Contract #LRP-98

Coastal Management Program
Division of Land Resource Programs
Department of Natural Resources
State of Michigan

Submitted by

Mackinac Island State Park Commission Mackinac Island, Michigan

October 26, 1979

Total	Proj	ect
-------	------	-----

\$35,265.55

Coastal Management Program (Provided by the Coastal Zone Management Act of 1972 administered by the Office of Coastal Zone Management National Oceanic and Atmospheric Administration.) 24,000.00

Mackinac Island State Park Commission

11,265.55

F 572 .M14 M55 1979

F572. MINNES

Mill Creek Historic Restoration Final Report for Contract #LRP-98

Mill Creek State Park, a registered National Historic Site, is a major historic resource in Michigan. It is the site of the remains of an early industrial complex of mills which supported 18th and early 19th century operations in the Mackinac Straits area. A plan for developing and interpreting the site has been developed.

It is the long range goal of the Mackinac Island State Park Commission to develop the site as an interpretive historic park, including the reconstruction of the dam and the sawmill. The plan envisions an interpretive visitor center and a number of ancillary theme areas.

Under this contract three tasks have been accomplished.

First, archaeological investigation of the site; second, clearing roads and parking lot; and third, construction of 14 outdoor displays. Though it had been hoped to also construct one-fourth mile of trail, this was not possible since the task of clearing roads and parking lot took longer than anticipated.

Task I Archaeological Research: The sites for future roads, trail, parking lot, and interpretive buildings were searched and no archaeological sites were located. Excavations were conducted on the site of the dam to determine exactly how it was constructed so it could be reconstructed (see photograph C). A large area was searched for the location of the mill. Since the mill was not found, it is assumed that it stood over the creek and was

washed away. The site of one of the buildings in the mill complex was partially excavated. A detailed 54 page archaeological report written by Thomas K. Ford is attached to this report.

Task II Clearing Roads and Parking Lot: An entrance and exit road totaling 1,950 feet was cut 30 feet wide through thick woods. The road was not cut all the way through to Route 27, but stopped at the railroad track. This was done to discourage casual visitors from entering the site during construction. The route was selected to leave large trees and to fit into the natural lay of the land without undue disturbance. The logs were cut into fireplace lengths for use at Fort Michilimackinac. The stumps and large rocks were removed by pushing them out with the park's caterpillar tractor. All of the brush was chipped by the park's brush chipper. The work was accomplished by Harold Crane, a park employee, and a crew of inmate laborers from Camp Pellston Labor Camp. Joel Frye assisted during the month of September and Assistant Park Manager James Debelak served as general supervisor and coordinator.

Besides the entrance and exit road clearing, a parking lot a little more than an acre in extent, was also cleared. Limited clearing was also done on the site of the interpretive center and the 450 foot long Overlook Trail.

The areas of clearing are marked in red on the master map.

Also on the map are indicated the locations from which photographs

A, B, and C were taken. The first two photographs show the access

road and the parking lot.

Work on the clearing projects was done between July 1 and September 30, 1979.

Task III Construction of Outdoor Displays: A letter of agreement was signed with Victor Hogg of Riverbend Studio to construct 14 outdoor exhibits. The displays were made so they could be imbedded in fiberglass to make them permanent. A drawing of the type of display is enclosed. The stands were made of steel to make them vandal proof. The displays will not be erected until the park is ready to open for visitors in order to protect them from destruction in the meantime.

The four large displays $(24" \times 32")$ are entitled as follows:

- 1. Welcome to Mill Creek.
- 2. The Changing Scene (climate changes at the site).
- 3. The Age of Ice (the impact of glaciers in the straits).
- 4. Changing Lake Levels.

These large displays will be installed at the overlook platform when it is constructed.

Ten smaller displays (18" \times 24") entitled as follows will be scattered around the site at appropriate locations.

- 1. Mill Creek Mystery (the discovery of a 1771 soldier's burial on the site).
- 2. The Importance of Wood.
- 3. The Dam.
- 4. Mill Creek (the size of the watershed).
- 5. Soldiers at Mill Creek.
- 6. Discovery of the Past (the process of archaeology).
- 7. Building of Fort Mackinac (the use of wood from the mill on Mackinac Island).
- 8. Campbell Residence.
- 9. Saw Mill A New Technology.
- 10. Sawing Boards.

Conclusion: An examination of the financial reporting sheet will show that the Mackinac Island State Park Commission has contributed \$5,265.55 more in matching funds than was budgeted. This indicates that we found the project to be so exciting and worthwhile that we plunged in a bit deeper than we expected. We look forward enthusiastically to continuing the development of Mill Creek as funds become available.

David A. Armour

Assistant Superintendent Mackinac Island State Park

Contract #LRP98 Mill Creek Development Expenditures

Archaeological Field Crew

	Salaries:		
	Ford	\$4,200.00	
	Hauser	1,224.00	
	Parachina	1,224.00	•
	Hogg	1,101.00	
	Lillis	4,236.00	
	22222		\$11,986.00
			1 057 00
	Fringe Benefit	S	1,857.83
•			•
Mackinac	Island State P	ark Commission Staff	
	Salaries:		
	Heldman	\$2,231.76	
	Crane	2,387.40	
	Debelak	501.60	
	Frye	569.50	•
	Armour	1,841.86	
			7,532.12
	Fringe Benefit	s at 21%	1,581.75
		Total Salaries	\$22,957.70
Archaeo	logical Supplies	• • • • • • • • • • • • • • • • • • •	451.85
E d		·	
Equipmen	nt Rental Backhoe		100.00
	Chevy Van #12-	- / / Q	100.00
		archaeological crew	
		es at 17¢ per mile	204.00
	Chevy Van #120		204.00
		prison crew from Pellston	
		es at 17¢ per mile	527.00
		ractor operation	52,100
	•	\$15.00 per day	900.00
		Total Supplies and Equipment	\$ 2,182.85
Staff H	ouging		
Starr n	Value of quar	ters furnished by	
	Mackinac Isla	nd State Park Commission	
	House and	laboratory space for Tom Ford	
	5 mon	ths at \$250 per month	1,250.00
		or archaeological crew	
		for Lillis & Hogg	
	4 m	onths at \$125 per month	500.00
	Cabin	for Hauser and Parachina onths at \$125 per month	875 00
	3 m	onths at \$145 per month	375.00

Contract with Victor Hogg for 14 outdoor displays				\$ 8,000.00
		Grand Total		\$35,265.5 5
Summary				
	Salaries Supplies & Equipment Staff Housing Display Contract			\$22,957.70 2,182.85 2,125.00 8,000.00
		Grand Total		\$35,265.55
	•		•	
Total Project			\$35,265.55	
Coastal Management Program			24,000.00	
Mackinac	: Island State Park Match			\$11,265.55



Photograph A.

Looking west from parking area along the cleared entrance road.

Some stumps still need to be removed from the roadway which is thirty feet wide.




Photograph B.


Looking west across the parking lot. Most of the stumps have been removed and the brush clipped. Large stones have also been removed.



Photograph C.
Original timbers of the mill dam still in place. The strings locate the archaeological squares.



<u>80</u>



3 6668 14104 8514