

Ashtabula Township Park Commission
LAKE SHORE PARK PLAYGROUND

ODOE/CEIP
Contract #80-104

Ashtabula County Board of Commissioners
1981

ASHTABULA TOWNSHIP PARK COMMISSION

LAKE SHORE PARK PLAYGROUND

COASTAL ENERGY IMPACT PROGRAM

OHIO DEPARTMENT OF ENERGY

CONTRACT #80-104

ASHTABULA COUNTY BOARD OF COMMISSIONERS

1981

SB472.037.A84 1981

This project was funded in part through the Coastal Zone Management Act of 1972, as amended (Coastal Energy Impact Program), provided by the U.S. Dept. of Commerce, NOAA, through the Ohio Department of Energy.

Prepared By: Hugh L. Thomas
Deputy Administrator

LAKE SHORE PARK PLAYGROUND
Contract Number 80-104

The project area is located at Lake Shore Park in Ashtabula Township, Ashtabula County, Ohio. The property is owned and managed by the Ashtabula Township Park Commission. The Ashtabula County Board of Commissioners has been working jointly with the Park Commission to restore the coastal recreation facilities at the park.

The initial step in the restoration and development of the park was the development of the Lake Shore Park Recreation Plan. This plan was financed by the Ohio Department of Energy (ODE), Coastal Energy Impact Program (CEIP), the Ashtabula County Planning Commission, and the Ashtabula County Commissioners.

Several projects emerged as high priority construction activities. Emergency action was needed to protect the shoreline from erosion along the entire lake front. The Park Commission had placed a stone revetment in front of the main pavillion to prevent flooding and erosion. However, erosion was eating the land away on both sides of the wall. The Army Corps of Engineers has proposed and designed a shore erosion and flood protection project on the east side of the park. The project is designed to recreate a 100' x 800' beach and build three off-shore breakwaters to protect the beach area.

Another shore protection and multiple use recreation project on the shoreline of the park is the boat ramp project. A large part of this project is rebuilding and extending the seawall on the west end of the Park's shore. The boat ramp project is projected to be completed by the end of 1981. The project is being funded by the Ohio Department of Natural Resources, the Park Commission, and the ODE Coastal Energy Impact Program.

The other emergency construction project was the playground. The location of the playground is on the east end of the shoreline of the Park. The erosion rate in this area is between one and two feet per year. The original playground equipment was installed many years ago and replaced in the early 1970's. The site at that time was well away from the bank. Subsequent erosion made much of the playground apparatus unuseable or dangerous even with fencing along the bank.

Erosion of the park shoreline has been caused by the interruption of the littoral drift by the federal breakwaters and groin systems in the area. These breakwaters protect a large coal transshipment and storage area to the west of Lake Shore Park. The location of the docks, breakwaters, and the dredging of the harbor have significantly contributed to the interruption of the normal sand deposition process along the park's lake frontage. This has lead to a substantial loss in valuable recreational land and facilities. Losses cannot be recouped or assessed against any entity under current law.

A solution to this erosion problem is the aforementioned Army Corps of Engineers beach and breakwater project, but the playground equipment had been destroyed or made unuseable. The CEIP grant from the Ohio Department of Energy funded materials to construct a new playground a safe distance from the beach bluff. The Army Corps of Engineers' proposed project will ensure that the playground will not be eroded away. The playground will further compliment the beach project by providing playground activities next to the aquatic recreation activities of the beach.

During the summer of 1980, the Park Commission and the Ashtabula County Commissioners' office developed design specifications and reviewed alternative models and designs. The project was then bid in 1980 by the County Commissioners and a bid award on the recommendation of the Park Commission to Service Supply Company of Columbus, Ohio, a representative of Big Toys of Tacoma, Washington. The equipment was delivered in the fall and stored for the winter in a fenced tennis court and maintenance building.

In the early spring of 1981, the Park Commission staff started the site preparation for the new equipment. Basic pieces of equipment were removed and the area was graded, tilled (to improve the drainage), and filled with gravel. Perimeter lumber was cut and dimensioned from surplus trees on the park property. This lumber would be added later for park planters or holding walls to keep sand in the playground. It also gives added protection to the playground from any automobile running off the park roadway. After that, the lighting system for the playground was moved and a construction sign erected, the Park Commission was ready to begin construction.

Wet weather in April and May hindered much of the assembly time available to the Park. Additional gravel fill was applied to build a dryer base. The materials were sorted and the playground equipment, park benches and bicycle racks were assembled and concreted into place before July 1, 1981. Construction was further hindered by children playing on the equipment at night after the workers left the job. Subsequently, the workers concreted sections as they completed them, so as to make the incomplete structures playable every evening.

After construction, a sand base was hauled in and placed under the structures. Additional sand was placed around the structures for children to play in. Perimeter timbers are being placed in planned locations by park personnel this month.

On random dates, the playground project has been observed in the past few weeks to derive some indication of the equipment usage and capacity. During weekdays, evenings, (week of June 21, 1981) the playground was used by approximately 50-60 children at one time with considerable turnover of children coming and going from the beach and concession stand area. During the weekend of June 27 and June 28, 1981 the usage increased to over 100 children on the several occasions the children were counted. At weekend times, picnic, beach, and boating activities added to the useage of the playground.

Page 4

If the rate of usage can be used as an indicator of the level of success of the project, the initial indication is that the project is successful and has fulfilled its objectives.

L A K E S H O R E P A R K P L A Y G R O U N D
P R O J E C T

.....

SLIDES OF PROJECT BEFORE,
DURING, AND AFTER CONSTRUCTION

.....

SLIDES - LAKE SHORE PARK

SLIDE NO.

CAPTION


- 1 SORTED PLAYGROUND LOGS ARE STORED
ON PALLETS PRIOR TO CONSTRUCTION
AND DURING SITE PREPARATION
- 2 DIMENSION PERIMETER TIMBERS ARE
STORED
- 3 THE WINTER STORAGE FOR THE HARDWARE
WAS THE PARK GARAGE
- 4 SITE PREPARATION BEGAN EARLY IN THE
SPRING OF 1981 WITH DRAINAGE TILE AND
GRAVEL BASE INSTALLED
- 5 THE OLD EQUIPMENT WAS TAKEN DOWN TO
SEE WHAT COULD BE SALVAGED. THE
TRAILER PARK IS EMPTY.
- 6 THE ONLY THING TO PLAY ON IS SAND
- 7 SPRING BREAKERS HAVE ERODED A FEW
MORE FEET OF BLUFF AREA AND THE SNOW
FENCE IS MOVED BACK
- 8 AN ASHTABULA TOWNSHIP PARK WORKER
PREPARES THE CONSTRUCTION SIGN
- 9 HE IS STILL TRYING TO FIGURE OUT IF
"COMMISSIONER" HAS TWO M's OR ONE
- 10 GRAVEL IS HAULED TO THE SITE FOR FILL
- 11 THE PARK CREW STARTS CONSTRUCTION BY
DRILLING THE HOLES AFTER THE AREA WAS
STAKED
- 12 LOGS AND HARDWARE ARE ANCHORED BY
CONCRETE BASES
- 13 LEVELING THE LOGS IS TIME CONSUMING
- 14 A PART DOESN'T FIT
- 15 LOGS ARE JACKED INTO POSITION IN THE
HOLES FOR THE FINAL LOCATION PRIOR
TO ANCHORING
- 16 THE FIRST PLAYGROUND PIECE FOR THE
SMALLER CHILDREN IS ALMOST COMPLETE
- 17 CHILDREN ARE PLAYING ON THE EQUIPMENT
AT NIGHT AFTER THE PARK CREW LEAVED
THE SITE

PAGE TWO - SLIDES - LAKE SHORE PARK (CONT.)

<u>SLIDE NO.</u>	<u>CAPTION</u>
18	THE CONSTRUCTION SIGN IS UP
19	THE SLIDES, TIRES, TUBES AND BARS WILL HAVE A LOT OF CHILDREN ON THEM IN A FEW DAYS
20	THE LARGER STRUCTURE FOR THE OLDER CHILDREN IS CONSTRUCTED AND THE SAND BASE TO PROTECT THE CHILDREN FROM FALLS IS ADDED
21	CONSTRUCTION AND PLAY ARE OCCURRING IN THE EARLY SUMMER
22	TIRE SWINGS ARE POPULAR WITH THE CHILDREN
23	A FRIEND IS ALWAYS WELCOME
24	TESTING FOR CAPACITY
25	MANY ACTIVITIES AND UP TO 100 CHILDREN CAN BE ACCOMMODATED AT ONE TIME
26	CABLES ARE VERY DURABLE AND PROVIDE A GOOD PLACE TO HANG AROUND
27	A YOUNG SWINGER
28	NOW SHE'S HANGING! ACTIVE GIRLS LIKE HER NEED THIS TYPE OF APPARATUS
29	THE SAND BOXES ADD AN EXTRA DIMENSION TO THE CREATIVE PLAY AREA
30	COVERED SLIDES ARE GOOD TO HIDE IN FOR THE LITTLE KIDS
31	THE CHILDREN HAVE PLENTY OF ROOM TO PLAY WITH ALL OF THEIR FRIENDS AT ONE TIME
32	MOTHERS CAN WATCH CLOSE BY AND REST ON THE BENCHES
33	MID-SUMMER AT LAKE SHORE PARK. THE TRAILERS ARE IN. THE CHILDREN ARE PLAYING ON DIFFERENT AREAS OF THE PLAYGROUND
34	NEARBY PARKING IS AVAILABLE FOR THE CARS AND BICYCLES (See Bike Rack)

PAGE THREE - SLIDES - LAKE SHORE PARK (CONT.)

<u>SLIDE NO.</u>	<u>CAPTION</u>
35	CHILDREN AND PARENTS SUN OR PLAY ON THE BEACH BELOW PLAYGROUND (Note the Ore and Coal Docks to the West)
36	BEACH ACTIVITY IS POPULAR ON HOT DAYS (Note Cleveland Electric Illuminating Company Generating Plant to the East)
37	EVENING AT THE PLAYGROUND. STILL A FEW CHILDREN PLAYING BEFORE BEDTIME




SORTED PLAYGROUND LOGS ARE STORED
ON PALLETS PRIOR TO CONSTRUCTION
AND DURING SITE PREPARATION




DIMENSION PERIMETER TIMBERS ARE
STORED




THE WINTER STORAGE FOR THE HARDWARE
WAS THE PARK GARAGE



SITE PREPARATION BEGAN EARLY IN THE
SPRING OF 1981 WITH DRAINAGE TILE AND
GRAVEL BASE INSTALLED



THE OLD EQUIPMENT WAS TAKEN DOWN
TO SEE WHAT COULD BE SALVAGED.
THE TRAILER PARK IS EMPTY.



THE ONLY THING TO PLAY ON IS SAND




SPRING BREAKERS HAVE ERODED A FEW
MORE FEET OF BLUFF AREA AND THE
SNOW FENCE IS MOVED BACK




KE SHORE PARK PLA
THE CONSTRUCTION OF THIS PROJE
IS A JOINT FUNDING EFFORT OF T
ARTMENT OF COMMERCE
OF COASTAL ZONE MAN
ENERGY IMPACT PROGR
MENT OF ENERGY
NTY CO MI
BLUF


AN
ASHTABULA
TOWNSHIP
PARK
WORKER
PREPARES
THE
CONSTRUCTION
SIGN



HE IS STILL TRYING TO FIGURE OUT
IF "COMMISSIONER" HAS TWO M's OR
ONE



GRAVEL IS HAULED TO THE SITE FOR
FILL



THE PARK CREW STARTS CONSTRUCTION
BY DRILLING THE HOLES AFTER THE
AREA WAS STAKED




LOGS AND HARDWARE ARE ANCHORED BY
CONCRETE BASES



LEVELING THE LOGS IS TIME CONSUMING




A PART DOESN'T FIT



LOGS ARE JACKED INTO POSITION IN
THE HOLES FOR THE FINAL LOCATION
PRIOR TO ANCHORING




THE FIRST PLAYGROUND PIECE FOR THE
SMALLER CHILDREN IS ALMOST COMPLETE



CHILDREN ARE PLAYING ON THE EQUIPMENT
AT NIGHT AFTER THE PARK CREW LEAVES
THE SITE



THE CONSTRUCTION SIGN IS UP



THE SLIDES, TIRES, TUBES AND BARS
WILL HAVE A LOT OF CHILDREN ON
THEM IN A FEW DAYS



THE LARGER STRUCTURE FOR THE OLDER
CHILDREN IS CONSTRUCTED AND THE SAND
BASE TO PROTECT THE CHILDREN FROM
FALLS IS ADDED




CONSTRUCTION AND PLAY ARE OCCURRING
IN THE EARLY SUMMER




TIRE SWINGS ARE POPULAR WITH THE
CHILDREN




A FRIEND IS ALWAYS WELCOME



TESTING FOR CAPACITY




MANY ACTIVITIES AND UP TO 100
CHILDREN CAN BE ACCOMMODATED
AT ONE TIME



CABLES ARE VERY DURABLE AND
PROVIDE A GOOD PLACE TO HANG
AROUND




A YOUNG SWINGER




NOW SHE'S HANGING!
ACTIVE GIRLS LIKE HER NEED THIS
TYPE OF APPARATUS




THE SAND BOXES ADD AN EXTRA
DIMENSION TO THE CREATIVE PLAY
AREA



COVERED SLIDES ARE GOOD TO HIDE
IN FOR THE LITTLE KIDS



THE CHILDREN HAVE PLENTY OF ROOM
TO PLAY WITH ALL OF THEIR FRIENDS
AT ONE TIME



MOTHERS CAN WATCH CLOSE BY AND
REST ON THE BENCHES



MID-SUMMER AT LAKE SHORE PARK.
THE TRAILERS ARE IN. THE CHILDREN
ARE PLAYING ON DIFFERENT AREAS OF
THE PLAYGROUND




NEARBY PARKING IS AVAILABLE FOR
THE CARS AND BICYCLES (See Bike
Rack)



CHILDREN AND PARENTS SUN OR PLAY
ON THE BEACH BELOW PLAYGROUND
(Note the Ore and Coal Docks to
the West)



BEACH ACTIVITY IS POPULAR ON HOT
DAYS. (Note Cleveland Electric
Illuminating Company Generating
Plant to the East)



EVENING AT THE PLAYGROUND. STILL
A FEW CHILDREN PLAYING BEFORE BEDTIME

[A set of color slides accompanies the three copies of
this report.]

NOAA COASTAL SERVICES CTR LIBRARY



3 6668 14111765 7